# EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of Work | Improvements to Drains and Laying covering slabs at Dasarahalli Near BBMP Office side drains in Ward No. 06 Byatarayanapura Sub Division |
| 2 | Amount of Work Portion | 19,62,605.00 |
| 3 | Estimated Cost | 20.00 Lakhs |
| 4 | Name of Contractor | Sri. H S Palakhsa Murthy |
| 5 | Agreement No | 94/ 2-9-20 |
| 6 | No and date under which work order issued | BBMP/EE/BTP/WO/94/ 2020-21, Date: 02.09.2020 |
| 7 | Time limit originally fixed for completion | 60 Days |
| 8 | Date of application by the contractor for granting extension of time | — |
| 9 | Date of receipt of application in the sub division office | — |
| 10 | Extension granted if any | Nil |
| | i) | — |
| | ii) | — |
| 11 | Work carried out by the contractor during the original period stipulated in the contract | Nil |
| 12 | Work carried out during 1st extension | Nil |
| 13 | Work carried out during 2nd extension | Nil |
| 14 | Time now applied for | 424 Days (2.11.20 to 30.12.21) |
| 15 | Date of recommending time limit applied for | |
| 16 | Whether the original application of the contractor is enclosed. | Yes |
| 17 | Balance of work remaining to be done | - |
| 18 | Probable time required for completion of remaining work | - 30.12.21 |
| 19 | Cost of work charged establishment charged on the work after the expairy of original period. | Nil |
| 20 | Whether notice as per clause of contract has been issued. | No |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | Work deleyed Due to Lock Down and Labour Problem so time will be extended without penalty |
| 22 | Remarks of the EE with the daily rate of penalty proposed | EoT may be Approved as per AEE recommendation. |

Assistant Engineer
Ward No. 06(Thantsandra)

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.

Executive Engineer
Byatarayanapura Division, Bangalore-92.

Scanned with CamScanner